

Progress Report_Water Project_Kamadhenu Secondary School

Outcome of the project:

The water project was completed as per the plan of Kamdhenu Secondary School Setidevi. As Per the expectation of school and supporting organization HSSC, overall 90% achievement has been attained. The water crisis of the school has been totally eliminated from the school. The result of the project has been listed below:

- 298 students are benefited from the project
- 1 well has been dug in school premises
- water taps are constructed in each latrines [girls, boys and teachers]
- Drinking water problem has been solved.
- Electrification for the pumping of water
- Water storage system managed with 5000 litres capacity
- Durable and sustainable practice for the management of water

Progress of the project:

Except the water tap fitting outside area, overall works has been accomplished. Expected works of the water supply and management has been completed. The first installment of NRS 100000.00 from HSSC encouraged us to work and school managed some support (has to refund) for the further works remaining. NRS.100000.00 is required for the completion of the project. The 2nd grant will be utilized to refund the loan and for the expenses that will occur to complete the remaining works.

Further Plan:

The remaining works of the project will be accomplished by the end of Bhadra 2068. School further expects more support for the management of the safe drinking water with HSSC. After we have plenty of water from the well, all the water crisis has been removed from the school, still we lack safe drinking water. *Regarding the suggestion of guardians and teachers, the water from well can be purified using Euro Guard System. So, school requests HSSC for some more grant of NRS.50000.00 This cost include 1 Euro Guard System Machine and 700 meters pipe and fitting charge.*

Financial Details:

Sn	Particulars	Rate	Qty	Amount NRS	Remarks
1	Hill take Tank 2 tanks 2000 ltrs 1 tank 1000 ltrs		5000 ltr	47500.00	
2	Tank Stand Metal		3 pcs	30000.00	
3	GI fittings Tap, Pipe, Socket, Nipple etc			30000.00	
4	Well Digging, Rings & well Cap			28500.00	
5	Pumping Machine		1	21500.00	
6	Electronic materials (3/22 wire, MCB etc)			3000.00	
7	Plumbing Charge			10000.00	
8	Wiring inside well			500.00	
	Grand Total			171000.00	